VisualK RaaS for Viatris Vega Baja

Up to six capsule fillers · MG2 G-250 and IMA families · Initial 12-month program

Prepared by VisualK for the decision makers of Viatris Reliability. This proposal accompanies the **Viatris Reliability Experience — Executive Edition** (https://saulsoto26.github.io/viatris-reliability-experience/) and is shared separately because it contains proposed commercial terms.

1. Purpose

Protect the functions of up to six capsule fillers of the MG2 G-250 family (C-8, C-9, C-13) and the IMA family (C-10, C-11, C-12), starting with feeding and orientation on C-8 and dosing on C-11, with a continuous reliability engineering program: understand the evidence, validate failure modes, adjust PM and protections, configure HxGN APM with validated content, and verify value with Viatris Finance before any benefit is counted.

2. Starting point: what SAP shows for 2025

Dimension	C-8 + C-11, 2025	Six capsule fillers, 2025
Recorded spare parts cost	$274,922 (MY15 $201,414 · MY12 $73,508)	$722,939 (MY15 $369,588 · MY12 $353,351)
Recorded maintenance labor	1,883.2 hours	4,573.1 hours
Analysis status	Analyzed: SAP evidence, symptoms and candidate failure modes	C-9, C-13, C-10 and C-12: SAP baseline available, analysis pending
Downtime and quality	Not recorded in SAP	Not recorded in SAP

Source: SAP work-order extract, orders with Actual start in 2025. TotSum (actual) records spare parts only, not total maintenance cost; Actual Time carries no cost and needs labor valuation. Each machine is measured against its own baseline; no result from C-8 or C-11 is assumed for the others.

3. Scope

Included	Negotiated separately
Up to six capsule fillers: C-8, C-9, C-13 (MG2 G-250) and C-10, C-11, C-12 (IMA)	Capsule fillers beyond these six, or other asset families
Trend and symptom monitoring from SAP for the six	Extraordinary root cause analyses
Deep analysis and PM strategy review in pairs: C-8 and C-11, then C-9 and C-12, then C-10 and C-13	Full planning and scheduling projects
Reliability Decision Register and Reliability Value Ledger	HxGN APM licences
Monthly working review with Viatris Reliability	Integrations between SAP, APM and plant systems
Quarterly executive assessment	
Governance of the HxGN APM models in scope	

Viatris keeps ownership of equipment, policies, GMP controls, strategy approval and change validation.

4. Initial program and deliverables

Month	Focus	Deliverable	Acceptance
1	Baseline	Validated history, symptom coding, baseline measures for C-8 and C-11	Viatris Reliability agrees the baseline
2	Failure modes	Failure Mode Register v1 with technicians	Modes confirmed, rejected or open
3	PM effectiveness	Task-to-mode review of the eight task lists	Changes proposed through change control
4	APM in use	Twins updated with validated modes and protections	Coverage view reviewed with Viatris Reliability
5	Implement	Approved changes in SAP task lists and capture rules	Change records closed
6	Verify	Effectiveness review against the baseline; Value Ledger update	Continue, adjust scope or stop
7–9	Second pair	C-9 and C-12: baseline, failure modes, PM review	Modes confirmed, rejected or open
10–12	Third pair	C-10 and C-13: baseline, failure modes, PM review; annual verification	Quarterly executive assessment

5. Proposed investment

Item	Amount
Monthly subscription	$5,250 per month × 12 months = $63,000
Implementation (one time)	$8,680
Total, 12 months	**$71,680**

Covers up to six capsule fillers. Proposed values, editable and not yet approved; final amounts depend on the confirmed scope. Payment terms, validity of this proposal and start date: **[to be confirmed]**.

6. How value will be measured

No savings are committed or projected. At the start, the verified benefit attributable to RaaS is $0. Value is recorded in the Reliability Value Ledger by source, and counts as realized only after Viatris Finance approves it.

Benefit source	How it is verified
Spare parts avoided	Parts per family and per overhaul, 2026 vs the 2025 baseline
Labor avoided or capacity recovered	Hours per task vs 2025; labor valuation and cost type confirmed by Finance
Production recovered	Downtime hours of the same families; value of an hour from Finance
Quality or risk protection	Expected loss with Viatris probabilities and consequences

Reference threshold. $71,680 equals 9.9% of the spare parts recorded in 2025 on the six capsule fillers ($722,939), or 26.1% if only C-8 and C-11 were counted. That is a threshold for evaluating opportunities, not an expected result; the other sources are valued only with Viatris data, and nothing is counted twice.

7. What Viatris provides

Access to SAP extracts and task-list operations; long texts where available; downtime or OEE records; labor valuation from Finance; IPC and deviation records for dosing; and working sessions with Reliability, Maintenance,

Planning and Quality.

8. Assumptions and limits

The analysis is based on an SAP work-order extract (August 2022 to October 2026). Order counts are not failure rates; symptom families come from short texts; failure modes and hypotheses are candidates until validated. Findings so far apply to C-8 and C-11 only; each of the other four enters with its own baseline and its own analysis.

9. Next steps

1. Validate the candidate failure modes with Viatris Reliability and technicians. 2. Confirm scope, cadence and governance. 3. Agree the baseline and verification plan with Finance. 4. Confirm commercial terms and start date.

VisualK · Saul Soto · saul.soto@visualk.com